

South Central (SC) Transportation Planning Region (TPR)					
Colorado Department of Transportation (CDOT) Project Updates					
April 2025					
Project Control Number (PCN)	Description	Scope	Phase	Schedule/Status Update	Funding Amount in Thousands (K) and Millions (M)
Engineering					
23321	Information Technology System (ITS) Fiber Install on South (S) I25 - Walsenburg to New Mexico (NM)	Install Fiber Optic from Walsenburg to NM state line. Add node building in Trinidad.	Closure	Project has been accepted and is in Finals closure stage.	\$6.2M
23558	Region 2 (R2) Bridge Bundle Design Build	Multiple structure replacements in Region 2 on US350, CO9, and US24.	Landscape Establishment/ Warranty	Project Complete Currently in Landscape Establishment Period	\$43M
22350	I25 Walsenburg N-17-AD Bridge Replacement	Bridge replacement of N-17-AD at Mile Post (MP) 50 in Walsenburg	Closure	Project has been accepted and is in Finals closure stage.	\$20M
25093	I25A Pueblo Resurfacing Mile Posts (MP) 64-79.6	Surface treatment near Colorado City with striping, guardrail replacement, and minor structure repairs.	Construction	Martin Marietta Materials is prime contractor. Minor culvert work along with guardrail patching is being completed. Project is expected to be accepted by early May 2025.	\$31.5M
22338	CO69 Safety Improvements	Widening shoulders in 3 locations MP 11-12.5, MP 15.8-16.7, and MP 26-26.7	Construction	Project awarded to Walsenburg Sand & Gravel. Construction starting in April 2024 and finishing by end of 2025.	\$6.5M
25542	CO160 Surface Treatment, Kim to Pritchett	Overlay of CO160 from MP 423-451	Closure	Construction is completed, and project is in the closure process.	\$14.8M
25974	R2 SE Timber Bridge Retrofit	Add sister beams to freight and non-freight corridor timber bridges in various locations.	Closure	Construction is completed, and project is in the closure process.	\$3.8M
24488	CO12 Widening MP 46.7-48.0	Add a passing lane to CO12 between MP 46.7-48	Design	Planned advertisement Fall 2025. Construction Summer/Fall 2026.	\$4M
25973	R2 South Central (SC) Timber Bridge Retrofit	Add sister beams to freight and non-freight corridor timber bridges in various locations.	Design	Planned advertisement in Winter 2025. Construction in Spring/Summer 2026.	\$3.8M
26001	I25A South of Trinidad Surface Treatment	Surface treatment project from MP 0-7.5 with striping, guardrail, minor structure repair	Construction	Advertised in Oct. Construction Spring/Fall 2025.	\$22.3M
26002	I25A North of Trinidad Surface Treatment	Surface treatment project from MP 14-26.6 with striping, guardrail, minor structure repair	Construction	United Companies is awarded contractor. Construction will commence April 2025.	\$25.2M
25780	CO10 Walsenburg East Resurfacing MP 0-28.3	10Yr Plan Project/Rural Paving: Surface treatment project from MP 0-28.3 with striping, guardrail, minor structure repair	Design	Design in progress. Advertisement Fall 2025. Construction Spring/Summer 2026.	\$16.2M
25393	I25C Widening North of City	Widen with 6 ft shoulders and 2-way left turn lane	Design	Design in progress. Right-of-Way (ROW) acquisition to started. Advertise Summer 2025.	\$9M
24946	CO12 ADA Improvements	Upgrade ADA ramps along SH12 corridor in LaVeta and Trinidad	Design	Design in progress. Advertise 2026.	\$2.5M
25466	I25A Exit 14 Southbound (SB) Ramp Improvements	10 Year Plan (10YP) Project: Ramp Re-alignment	Plan	Consultant on board. Project Scoped in December. Advertisement Fall 2025 Construction Spring/Summer 2026	\$5M
25436	I25 Raton Pass Wildlife Crossing Mitigation MP 0-13	Wildlife Hits Mitigation - Planning Study	Design	Creating planning document/report of proposed multiple projects addressing the corridors needs. Working on Phase 2 of the report.	\$500K
Traffic					
25453	FY26 Walsenburg Signal Replace	Replace existing signals at US 160 (7th Street) & Main Street (I25C); intersection improvements	Preliminary Planning	Collecting new Traffic/Ped counts. Community engagement in works; design anticipated to start late Summer 2025 Advertisement Spring 2026 Construction Summer/Fall 2026	\$3.2M = \$1.9M 10YP \$1.3M Signal Asset Management (SGA)